

**BACKFLOW PREVENTION ASSEMBLY CERTIFIED TEST REPORT**  
**THE WOODLANDS JOINT POWERS AGENCY**  
 2455 LAKE ROBBINS, THE WOODLANDS, TX 77380  
 PHONE 281-367-1271 FAX 281-367-6437

Property Name Private Residence  
 Property Address 180 Chestnut Bay, The Woodlands, TX 77382  
 Phone: 832-392-1635  
 Mailing Address Same as Above

This backflow assembly is used to protect from possible cross connection or backflow with Irrigation  
 (tester to complete)

The Backflow Prevention Assembly detailed hereon has been a maintained as required by TCEQ Chapter 290, Rules and Regulations for Public Water Systems, and is certified to comply with the requirements.

**Type of Assembly**

- Reduced Pressure Principle (RP)                       Pressure Vacuum Breaker (PVB)  
 Reduced Pressure Principle -Detector(RPD)                       Double Check Valve (DCV)

Located At: Left side  
 Manufacturer: Apollo                      Model # PVB4A                      Size: 1"  
 Serial Number A47713                      Date Installed: 10/10/2017

Is the assembly in service and installed in accordance with Mfgr. recommendations and or local codes? Yes

	Reduced Pressure Principle Assembly			Pressure Vacuum Breaker	
	Double Check Valve Assembly		Relief Valve	Air Inlet	Check Valve
	Check Valve 1	Check Valve 2		Opened at	Held at
Initial Test	Closed Tight <input type="checkbox"/>	Closed Tight <input type="checkbox"/>	Opened at _____ PSID	Opened at <u>2.6</u> PSID	Held at <u>1.8</u> PSID
Pass	Leaked <input type="checkbox"/>	Leaked <input type="checkbox"/>	Did Not Open <input type="checkbox"/>	Did not Open <input type="checkbox"/>	Leaked <input type="checkbox"/>
R E P A I R S					
Final Test	Closed Tight <input type="checkbox"/>	Closed Tight <input type="checkbox"/>	Opened at _____ PSID	Opened at _____ PSID	Held at _____ PSID

Test Gauge Used: Make/Model/Watts/TK-99ES/N: 0061821 Calibrate Date 04/12/17

Remarks: \_\_\_\_\_

The above test is certified to be true, (The test results reflect the soundness of the assembly at testing time only.)

CT's Firm Name: Backflowinspector.com                      Certified Tester: Blake Simon  
 Firm Address: 633 S Ripple Creek Dr Houston, TX 77057                      Certified Tester No.: 0013936  
 Firm Phone: 713 518 9660                      Test Date: 10/11/2017

\*Test reports must be kept for at least three years. Testing is required upon installation, repair or relocation.

\*\*Use only manufactures' replacement parts.

- Passed  
 Failed, Reason: \_\_\_\_\_